



Bruhat Bengaluru Mahanagara Palike.

Yalahanka Satellite Town Sub Division, Bangalore-560064

Completion Report

Work Record No

Name of work:-	Consultancy services for detailed Project report, field survey, General Report Basic Drawing, Technical Report, detailed drawing, detailed cost Estimate for restoration and improvements of balance roads of MS Palya, Aishwarya Bakery road, Giridhama Nagar and surrounding areas in ward no 03 of Yalahanka New Town Sub Division (Package No 08)			
1) Sanctioned Estimate No. and Date :	10.00.0000			
2) Name of Contractor	KOTRESHA-HI			
3) Time stipulated for completion of work	Two weeks			
4) Date of Commencement of Work	8-02-2022			
5) Date of Completion of Work	21-02-2022			
M B No	4936			
Page No	143534			
6) Name of the officer official incharge of the work	Sri Sachin. H. P			
1) Asst. Exe. Engineer	Sri Ramakrishnaiah B N			
2) Asst. Engineer				
Estimate Amount / Tender	Amount claimed as per actuals	Excess	Savings	Remarks
998000.00	998000.00	-	-	-

- 1 Certified that the above work has been completed with in the stipulated time Sinoted in entrustment
- 2 Certified that above work has been executed satisfactorily


Assistant Engineer
Ward No:03, Attur
BBMP, Bangalore


Asst Executive Engineer
Yalahanka Satellite Town Sub Division
BBMP, Bangalore


Executive Engineer
Bruhat Bengaluru Mahanagara Palike
Yalahanka, Division